

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - EOAT - East Godavari District - "Construction of bridge across Vattigadda vagu on Dusariammu to Subbampadu road at Km 1/2 + 150 and Construction of bridge across china kalva on the road from Mollimetla to Labbarthi in East Godavari District"- Granting of further Post Facto Extension of Agreement Time from 22-10-2012 to 28-02-2013 for a period of 130 days without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 521

Dated: 30-03-2013.
Read the following:-

- 1) G.O.Ms.330, PR&RD(Progs.II) Dept,dt. 17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W3/DEE.V/PMGSY/
AP IX-LB05/09, dated 12-02-2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant further Post facto Extension of Agreement Time from 22-10-2012 to 28-02-2013 for a period of 130 days without penalty in respect of works "Construction of bridge across Vattigadda vagu on Dusariammu to Subbampadu road at Km 1/2 + 150 and Construction of bridge across china kalva on the road from Mollimetla to Labbarthi in East Godavari District" under PMGSY Phase IX as the delay is not attributed to the Contractor, the delay is due to non availability of sand, Neelam cyclone and shortage of HBG chips due to power cuts and breaches to approaches on either side of bridge.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), East Godavari District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.